

EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Drain and Improvements of Culverts at Balajilayout in Ward No-08 Kodigehalli
2	Amount of Work Portion	4.15.883/-
3	Estimated Cost	30.00 lakhs
4	Name of contractor	Brinda Construction Prop: R. Prakash
5	Agreement No.	BBMP/EE/RTP/NO/203/18-19
6	No. and date under which work order issued	29-12-2018
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	30.07.2019
9	Date of receipt of application in the sub division office	30-07-2019
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	50%
13	Work carried out during 2nd extension	—
14	Time now applied for	151 days
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed	— Yes —
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	RS 10/day fine may be Considered.
22	Remarks of the EE with the daily rate of penalty proposed	

3/8/19
Assistant Engineer

19/08
Byatraganahalli Sub Division

ಬೈತರಗನಾಹಳ್ಳಿ ಸಬ್ ಡಿವಿಷನ್
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ಬೆಂಗಳೂರು-560002

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಪಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ